

Request for Turn-On

24hr. Hotline: (323) 721-5018, Toll Free: (800) 797-7782, Fax: (323) 721-3929 info@800pwrsvc.com
To schedule a Turn-on, Please fill in the appropriate information and return by fax or Email.

Model No: _____

Serial No: _____

Equipment Location

Contact Name _____
Company _____
Address _____
City _____ State _____ Zip Code _____
Phone _____ Fax _____
Cell # _____ Email _____

Contact for Turn-On

Contact Name _____
Company _____
Address _____
City _____ State _____ Zip Code _____
Phone _____ Fax _____
Cell # _____ Email _____

Unit Location Environment

Is the room: Ventilated Temp. Controlled Expected Average Room Temperature: _____
Is the area free of dirt, dust and high humidity and will it continue to be clean during normal operation? Yes No
Clearance around unit: Front _____ Back _____ Left _____ Right _____

Unit Pre-Turn-On Checklist

After careful inspection, is there any indication of physical damage to the unit? If yes, contact customer service at (800)797-7782 or email info@800pwrsvc.com before proceeding with the installation. Yes No
Is the unit's interior and exterior clean and free of dirt, debris, dust and moisture? Yes No
Is the utility power connected to the input have the connections been adequately torqued? Yes No
Is the load connected to the unit's output terminal or auxiliaries circuit breakers and have all connections been adequately torqued? Yes No
Has the input voltage been measured and verified to be within the rating specified on the unit's nameplate? Yes No
If the unit has a 3-phase input, has the connection's phase rotation been verified to be CLOCKWISE (A-B-C)? Yes No

Unit with Batteries

CAUTION: Do not install or use any damaged battery since it would present a safety hazard.
If batteries are not installed within 90-days of their receipt, they must be tested and charged outside the system prior to installation.
Note: it is installer's responsibility to torque all onnections made during installation to the manufacturer's specifications listed in the installation diagram, technical manual and battery diagram. **All connections where torque values are specified must be set accordingly. failure to do so may cause premature system failure and will not be covered under warranty.**

How long have the batteries been in storage? Months: _____
Battery voltage rating: 12 Volts Other voltages Does each battery measure 10.5 to 13.5 VDC? Yes No
Have all batteries been installed and wired in accordance with the battery wiring diagram provided with the unit and **have all battery connections been adequately torqued?** Yes No
Damage resulting from improperly tightened battery connections will not be covered under warranty.
Is the unit and load ready to be energized? Yes No

REQUEST FOR TURN-ON

Standard lead time for turn-on is two weeks from the receipt of this completed, signed and dated form. Standard turn-on is normally performed Monday through Friday from 8 AM to 5 PM. For expedited turn-on or other hours, please contact Power Services at (800) 797-7782, Fax (323) 721-29-3929 or email to info@800pwrsvc.com.

Desired Turn-on
Date: _____ Time: _____
Alternate Turn-on
Date: _____ Time: _____

Acknowledgement of Terms and Conditions

I certify that I have completed inspection of this unit in accordance with the instructions provided by the equipment manufacture and all applicable building and electrical code requirements.
I understand that additional charges will be incurred if a return trip must be scheduled due to lack of the necessary access to complete the turn-on, equipment damage, defect ive or incomplete installation, load unavailability or the absence of site personnel to be trained in the operation and maintenance of this equipment.

Completed by: _____
Contractor Company: _____
Signature: _____
Date: _____